gem.
Coeur d'Alene

CITY OF COEUR D'ALENE Ground Disturbance Permit Application

For ground disturbing activities without site development OR prior to a site development permit

IDAHO					
Project Name:	Site Address:				Know what's below. Call before you dig
Legal Description: Lot Block Su	ibdivision	OR	Serial Number/A	IN	
Owner:	Contact Pers	on:		Phone:	
Address:				Email:	
	City	State	Zip		
Contractor:	Contact Pers	on:		Phone:	
Address:				_Email:	
Address:	City	State	Zip		
Idaho State Contractor Registration No.:	No.: Expiration Date:				
Activity Grading Utility Trenching Swale Construction Foundation Excavation Tree Removal Hillside Development (15%+ Slope) Other:	Plan Checklist □ North Arrow □ Scale □ Date of Plan Development □ Existing & Proposed Contours □ Existing & Proposed Site Improv □ Location/Size of Existing Vegeta □ Distance to shoreline (if applica)	ation	☐ Stockpil ☐ Existing ☐ Sedimer Constructio ☐ Hillside		s (Silt Fence, Stabilized Etc.) Significant Trees,
Description of Work:					
Provide one (1) paper copy and one (sediment and erosion control plans.	1) CD of all applicable site plans, spe	ecification	s, soils investig	ation reports, stormwater	, grading, and
This permit becomes null and void if work or construction is commenced.	on authorized is not commenced within 180 days, or if	construction o	f work is suspended or	abandoned for a period of 180 days at	any time after work
I hereby certify I have read and examined this applicatio herein or not. The granting of a permit does not presum	n and know the same to be true and correct. All provise to give authority to violate or cancel the provisions of	sions of laws a of any other sta	nd ordinances governin ate or local law regulatir	g this type of work will be complied w g construction or the performance of	ith whether specified construction.

Owner/Authorized Agent

STAFF TO COMPLETE: Submittal Date:____

_ Time:_____ Rece

Receipt Number:

Date: _____

___ Fee Amount: _____\$0 ____Accepted By:_____

EROSION / SEDIMENTATION CONTROL NOTES PAGE 1

1. Approval of this Erosion/Sedimentation Control (ESC) plan does not constitute an approval of permanent road or drainage design (e.g., size and location of roads, pipes, restrictors, channels, retention facilities, utilities, etc.).

2. The implementation of this ESC plan and the construction, maintenance, replacement, and upgrading of these ESC facilities is the responsibility of the Permittee / Contractor until all construction is approved.

3. The boundaries of the clearing limits shown on this plan shall be clearly flagged in the field by a clearing control fence prior to construction. During the construction period, no disturbance or removal of any ground cover beyond the flagged clearing limits shall be permitted. The flagging shall be maintained by the Permittee / Contractor for the duration of construction. All ground cover is to remain outside of clearing area(s).

4. The ESC facilities shown on this plan must be constructed in conjunction with all clearing and grading activities in such a manner as to ensure that sediment—laden water does not enter the drainage system, leave the site, or violate applicable water standards, and must be installed and in operation prior to any grading or land clearing. Wherever possible, maintain natural vegetation for erosion control.

5. The ESC facilities shown on this plan are the minimum requirements for anticipated site conditions. During the construction period, these ESC facilities shall be upgraded (e.g., additional sumps, relocation of ditches and silt fences, etc.) as needed for unexpected storm events. Additionally, more ESC facilities may be required to ensure complete siltation control. Therefore, during the course of construction it shall be the obligation and responsibility of the Contractor to address any new conditions that may be created by his activities and to provide additional facilities over and above the minimum requirements as may be needed.

6. The ESC facilities shall be inspected by the Permittee / Contractor daily during non-rainfall periods, every hour (daylight) during a rainfall event, and at the end of every rainfall, and maintained as necessary to ensure their continued functioning. In addition, temporary siltation ponds and all temporary siltation controls shall be maintained in a satisfactory condition until such time as clearing and/or construction is completed, permanent drainage facilities are operational, and the potential for erosion has passed.

7. The ESC facilities on inactive sites shall be inspected and maintained a minimum of once a week or within 48 hours following a storm event.

8. At no time shall more than 1 foot of sediment be allowed to accumulate within a catch basin. All catch basins and conveyance lines shall be cleaned prior to paving. The cleaning operation shall not flush sediment—laden water into the downstream system.

9. Stabilized construction entrances and wash pads shall be installed at the beginning of construction and maintained for the duration of the project. Additional measures may be required to ensure that all paved areas are kept clean for the duration of the project.

10. Any permanent retention/detention facility used as a temporary settling basin shall be modified within the necessary erosion control measures and shall provide adequate storage capacity. If the permanent facility is to function ultimately as an infiltration or dispersion system, the facility shall not be used as a temporary settling basin. No underground detention tank, detention vault, or system which backs under or into a pond shall be used as a temporary settling basin.

REVISION	APPROVED	DATE	CITY OF COEUR d'ALENE STANDARD DRAWING	APPROVED BY:
			EROSION/SEDIMENTATION	Chris Busher 6/20/18 CITY ENGINEER, PE (10804 DATE:
			CONTROL NOTES PAGE 1	dwg no. M-16

EROSION / SEDIMENTATION CONTROL NOTES PAGE 2

11. Where straw mulch is required for temporary erosion control, it shall be applied at a minimum thickness of 2".

12. All erosion / sedimentation control ponds with a dead storage depth exceeding 12" must have a perimeter fence with a minimum height of 3 feet.

13. All work and materials shall be in accordance with the City of Coeur d'Alene Standards and Specifications.

14. The ESC facilities shall be constructed in accordance with the details on the approved plans. Locations may be moved to suit field conditions, subject to approval by the Engineer and the City of Coeur d'Alene Inspector.

15. A copy of the approved erosion control plans must be on the job site whenever construction is in progress.

16. Any catch basins or drywells collecting runoff from the site, whether they are on or off the site, shall have their grates covered with filter fabric during construction, and shall be removed upon project completion or vegetative establishment.

17. The washed gravel backfill adjacent to the filter fabric fence shall be replaced and the filter fabric cleaned if it is nonfunctional by excessive silt accumulation as determined by the City of Coeur d'Alene. All interceptor swales shall be cleaned if silt accumulation exceeds one-quarter depth.

18. Rock for erosion protection of channels and ditches, where required, must be of sound quarry rock, placed to a depth of 1 foot and must meet the following specifications:


4"-8" rock: 40%-70% passing 2"-4" rock: 30%-40% passing 1"-2" rock: 10%-20% passing


19. If any part(s) of the clearing limit boundary or temporary erosion / sedimentation control plan is/are damaged, it shall be repaired immediately.


20. All properties adjacent to the project site shall be protected from sediment deposition and runoff.

21. Do not flush concrete byproducts or trucks near or into the storm drainage system.

REVISION	APPROVED	DATE	CITY OF COEUR d'ALENE STANDARD DRAWING	APPROVED BY:
				Chin Bushan 6/20/18
			EROSION/SEDIMENTATION	CITY ENGINEER, PE 10804 DATE:
			CONTROL NOTES PAGE 2	DWG NO.
			CONTROL NOTES PAGE 2	







1.